

**Project** : **Construction of Hope University College**

**Datum** : **6 February 2008**

---

The following pictures were taken on 2 February and they show the progress of work to that date.

Excavation to the 2<sup>nd</sup> classroom building has begun on 28 January, so that 5 buildings out of 9 are now under construction (i.e. service centre, classroom building 1, management complex, library and classroom building 2).



**Service Centre**

The foundation beams underneath the groundfloor have been cast. After backfill with selected material between the beams has been carried out, the groundfloor slab can be made.



### **Classroom Complex 1**

The progress to this building almost equals the service centre. The last foundation beams are being cast. In the foreground at the left the backfill for the slope of the lecture hall can be seen.





### **Management Complex**

The reinforcement steel for the foundation beams has been fixed. In the background labourers can be seen while erecting the formwork to the beams.



### **Knowledge Centre (Library)**

The backfill with selected material underneath the basement slab is almost finished. After completion of the backfill the basement slab can be constructed.



### **Classroom Complex 2**

Excavation to the second classroom building had begun and will be finished in a couple of days after this picture was taken.